

Engineering Project List

Project Phase : 2 - Bidding (10)

Title	Baler Ejector
Description	Repair of the south baler ejector cylinder.
Project Phase	2 - Bidding
Current Status	Awarding work to RIR.
Funding Source	
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Steven Stolte
Consultant Name	
Consultant Amount	
Contractor Name	
Contractor Amount	
Final Completion Date	

Title	K Street Improvements - St. Mary to Bryan Stock Trl
Description	
Project Phase	2 - Bidding
Current Status	Awarding to Oftedal Construction this month.
Funding Source	Option 1 cent funds, Water, and Sewer Reserves.
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Scott Baxter
Consultant Name	WWC Engineering
Consultant Amount	\$186,621.01
Contractor Name	TBD
Contractor Amount	TBD
Final Completion Date	

Title	Metro Dog Park
Description	Construction of fenced in dog park to include already purchased field turf, catch pens, a water spicket, and shaded areas.
Project Phase	2 - Bidding
Current Status	No bids received on 4/9/2024.
Funding Source	TBD
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Terry Cottenoir
Consultant Name	In-House
Consultant Amount	N/A
Contractor Name	
Contractor Amount	
Final Completion Date	

Title	Old Landfill Remediation
Description	
Project Phase	2 - Bidding
Current Status	Awarding work to SCS Engineers.
Funding Source	
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Steven Stolte
Consultant Name	
Consultant Amount	
Contractor Name	
Contractor Amount	
Final Completion Date	

Title	WYDOT Phase 1 I-25 and Casper Marginal Combined Beautification
Description	Landscaping beautification and enhancements to the Poplar Street/I-25 Marginal, Center Street/I-25 Marginal
Project Phase	2 - Bidding
Current Status	Construction On-going.
Funding Source	Enhancement funds (Cooperative Agreement)
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Alex Sveda
Consultant Name	Civil Engineering Professionals, Inc.
Consultant Amount	\$124,685
Contractor Name	Ames Construction
Contractor Amount	\$356,000
Final Completion Date	

Title	2023 Parks Playground Improvements
Description	Playground improvements at City Park and Meadowlark Park
Project Phase	2 - Bidding
Current Status	Construction
Funding Source	
Bid Date	6/7/2023
Award Date	
Notice of Award	6/21/2023
Notice to Proceed	9/6/2023
Project Engineer	<input type="checkbox"/> Andrew Colling
Consultant Name	In-House
Consultant Amount	
Contractor Name	Great Western Installations
Contractor Amount	\$227,224.45
Final Completion Date	

Title	Center St. Underpass Painting
Description	Painting of vertical concrete surfaces of the Center Street Underpass
Project Phase	2 - Bidding
Current Status	Awarding
Funding Source	
Bid Date	2/15/2024
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Andrew Colling
Consultant Name	
Consultant Amount	
Contractor Name	Paramount Construction
Contractor Amount	\$292,613
Final Completion Date	

Title	2024 CPU Asphalt Repair
Description	CPU Asphalt repair.
Project Phase	2 - Bidding
Current Status	Awarding
Funding Source	
Bid Date	2/28/2024
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Andrew Colling
Consultant Name	In house
Consultant Amount	
Contractor Name	ISCO
Contractor Amount	\$411,125
Final Completion Date	

Title	North Platte River Boat Parking Lot Materials Procurement
Description	Crushed Base/Asphalt procurement to complete parking/access by Streets Division.
Project Phase	2 - Bidding
Current Status	Inspection GOOD by LWCF 10/18/23. Bid Opening March 28th.
Funding Source	TBD
Bid Date	3/28/2024
Award Date	4/16/2024
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Scott Baxter
Consultant Name	
Consultant Amount	
Contractor Name	
Contractor Amount	
Final Completion Date	

Title	CPU Garage Addition
Description	Adding additional building at CPU Water Garage to house meter services.
Project Phase	2 - Bidding
Current Status	Bidding
Funding Source	
Bid Date	4/3/2024
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Andrew Colling
Consultant Name	Amundsen Associates
Consultant Amount	\$143,425
Contractor Name	
Contractor Amount	
Final Completion Date	

Project Phase : 3 - Construction (39)

Title	2023 5yr Baler Bag Procurement
Description	5 year procurement agreement for baler bags.
Project Phase	3 - Construction
Current Status	First shipment to be delivered, Second Shipment waiting on test results. Results are expected by 3/22.
Funding Source	
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Steven Stolte
Consultant Name	
Consultant Amount	
Contractor Name	Accent Wiretie
Contractor Amount	
Final Completion Date	

Title	2022 CRL Survey
Description	The Casper Regional Solid Waste Facility is required to perform emissions monitoring and reporting under
Project Phase	3 - Construction
Current Status	Annual CRL flight completed on 7/12/2022. QA/QC report to be submitted for review.
Funding Source	Funding for this project is from the Balefill Cost Center.
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Alex Sveda
Consultant Name	JKC Engineering
Consultant Amount	\$40,800
Contractor Name	NA
Contractor Amount	NA
Final Completion Date	

Title	2023 In-House Waterline Replacements
Description	Internal Waterline Replacements
Project Phase	3 - Construction
Current Status	Work on 3rd to begin June 24th.
Funding Source	
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Steven Stolte
Consultant Name	In house
Consultant Amount	
Contractor Name	In house
Contractor Amount	
Final Completion Date	

Title	2023 Standard Specifications Update
Description	Updating Water, Sewer, Storm, and Traffic Sections in the Casper Standard Specifications for Public Works Infrastructure Improvements
Project Phase	3 - Construction
Current Status	meeting with CEPI next week
Funding Source	FY23 Project 1015123011
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Mark Harris
Consultant Name	CEPI
Consultant Amount	\$25,000.00
Contractor Name	NA
Contractor Amount	NA
Final Completion Date	

Title	2024 CRL Survey
Description	Recovering and establishing an aerial control network; providing a quality assurance/quality control report for control network established; aerial survey and photogrammatic data/mapping of the CRL to comply with WEDQ/SHWD.
Project Phase	3 - Construction
Current Status	On going
Funding Source	
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Steven Stolte
Consultant Name	CEPI
Consultant Amount	
Contractor Name	
Contractor Amount	
Final Completion Date	

Title	Casper Ice Arena Fall Protection
Description	Install fall protections for Ice Arena Maintenance Crews.
Project Phase	3 - Construction
Current Status	fabrication continues. waiting for installation schedule from John Haass.
Funding Source	One Cent 16
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	11/20/2023
Project Engineer	<input type="checkbox"/> Mark Harris
Consultant Name	In-House
Consultant Amount	
Contractor Name	Haass
Contractor Amount	\$34,989.00
Final Completion Date	

Title	CBC Code Updates
Description	Review fire and building code deficiencies and complete any near term work prior to PD renovations.
Project Phase	3 - Construction
Current Status	Fire panel and sprinkler system upgrades completed by BAS in March 2024.
Funding Source	General Fund - BAS managed contract for professional services.
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Terry Cottenoir
Consultant Name	
Consultant Amount	
Contractor Name	
Contractor Amount	
Final Completion Date	

Title	City Surveying Equipment Upgrade
Description	Proposals were requested from qualified surveying and engineering consultants to provide procurement specifications, recommendations, analysis/study, training, and other support services for the procurement of new survey equipment.
Project Phase	3 - Construction
Current Status	Finalizing equipment set up.
Funding Source	
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Steven Stolte
Consultant Name	Frontier Precision Inc.
Consultant Amount	
Contractor Name	
Contractor Amount	
Final Completion Date	

Title	Coffman - Skyridge to 25th St.
Description	Water, Stormwater and Street improvements on Coffman Ave from Skyridge to 25th St.
Project Phase	3 - Construction
Current Status	99% complete. waiting for sheet from Bart, need to complete landscaping
Funding Source	FY23 Project 1015023015 One Cent 16
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	8/1/2023
Project Engineer	<input type="checkbox"/> Mark Harris
Consultant Name	In-House
Consultant Amount	In-House
Contractor Name	Knife River
Contractor Amount	\$1,853,611.50
Final Completion Date	

Title	Golderwatch SCADA System Support
Description	Project to provide host/technical support for the SCADA systems (GolderWatch) at the Closed Balefill Gas Collection System and the Casper Regional Landfill (CRL) Leachate Collection System
Project Phase	3 - Construction
Current Status	Work ongoing.
Funding Source	
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	1/29/2021
Project Engineer	<input type="checkbox"/> Alex Sveda
Consultant Name	Golder Associates
Consultant Amount	\$20,195
Contractor Name	
Contractor Amount	
Final Completion Date	

Title	Phase 2 WWTP Secondary Treatment Rehabilitation
Description	RAS (Return Activated Sludge) valves and piping replacements and 36-inch and 42-inch sections of ML (Mixed Liquor) steel piping replacement and repairs
Project Phase	3 - Construction
Current Status	The Project has commenced. Material submittals under review of Jacobs.
Funding Source	American Rescue Plan Act (ARPA) funding and WWTP Reserves
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Alex Sveda
Consultant Name	Jacobs Engineering
Consultant Amount	\$210,979
Contractor Name	Myers and Sons, LLC
Contractor Amount	\$1,042,000
Final Completion Date	

Title	PV Pool Gutter Replacement
Description	The project is to replace all the pool gutter for the lap pool.
Project Phase	3 - Construction
Current Status	Gutter install complete. Forms have been placed for Grout. Grout work expected to be completed week of 4/15.
Funding Source	
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Steven Stolte
Consultant Name	
Consultant Amount	
Contractor Name	Crown Construction
Contractor Amount	
Final Completion Date	

Title	Shannon & 8th Stormwater and Water Replacement
Description	Replace water line between cuts in new alignment, 60" MH at storm bend, replace side catch leads and basins.
Project Phase	3 - Construction
Current Status	ISCO is ordering materials now.
Funding Source	One Cent 16
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Mark Harris
Consultant Name	In-House
Consultant Amount	
Contractor Name	ISCO
Contractor Amount	\$258,557.50
Final Completion Date	

Title	Solid Waste Hazardous Waste Disposal Services
Description	This project is to procure services to remove and properly treat and dispose of hazardous and non-hazardous wastes
Project Phase	3 - Construction
Current Status	Work On-going.
Funding Source	
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Alex Sveda
Consultant Name	Veolia ES Technical Solutions, L.L.C.
Consultant Amount	\$90,000
Contractor Name	
Contractor Amount	
Final Completion Date	

Title	Solid Waste Overhead Door Maintenance
Description	Maintenance contract for overhead doors and automated gates at the Solid Waste Facility.
Project Phase	3 - Construction
Current Status	On-going maintenance
Funding Source	
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Andrew Colling
Consultant Name	
Consultant Amount	
Contractor Name	Curry Garage Door
Contractor Amount	
Final Completion Date	

Title	Solid Waste Planning
Description	Proposals will be requested from qualified engineering consultants to provide construction and closure cost estimating, landfill airspace value calculations, landfill engineering and permitting, transfer station permitting and on-call operational support.
Project Phase	3 - Construction
Current Status	Work awarded to Geosyntec, kick of meeting to be scheduled.
Funding Source	
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Steven Stolte
Consultant Name	
Consultant Amount	
Contractor Name	Geosyntec
Contractor Amount	
Final Completion Date	

Title	Solid Waste Planning & CRL Capacity Calculations
Description	Includes Solid Waste planning services/on-going permitting services related to the modification of the Lifetime Permit Application for the Casper Regional Landfill
Project Phase	3 - Construction
Current Status	Work ongoing. Awaiting unlined landfill/CRL detail from Golder. Revised Top of Waste to be implemented on Feb 23, 2022 and to be coordinated with building of Cell 5.
Funding Source	
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Alex Sveda
Consultant Name	Golder Associates
Consultant Amount	\$51,290
Contractor Name	
Contractor Amount	
Final Completion Date	

Title	SPCCP and SWPPP Inspections and Reporting
Description	The work includes an annual review of storm water and spill prevention controls, an update and report to WDEQ with revised storm water pollution prevention plans and staff training as required by the SWF's and CSC's WDEQ Storm water Permit.
Project Phase	3 - Construction
Current Status	Work on-going.
Funding Source	Funding will be provided from FY21 Balefill Fund Reserves.
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	4/12/2021
Project Engineer	<input type="checkbox"/> Alex Sveda
Consultant Name	Edge Engineering
Consultant Amount	\$32,181.00
Contractor Name	NA
Contractor Amount	NA
Final Completion Date	

Title	Westridge Improvements
Description	
Project Phase	3 - Construction
Current Status	Sewer services being completed in Westridge area.
Funding Source	
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Steven Stolte
Consultant Name	WLC
Consultant Amount	NA
Contractor Name	Treto
Contractor Amount	TBD
Final Completion Date	

Title	WWTP MCC Replacement
Description	Replacement of major equipment Motor Control Centers at the WWTP.
Project Phase	3 - Construction
Current Status	Project Awarded to Casper Electric, Inc. Contract Documents pending.
Funding Source	ARPA Grant and WWTP Reserves
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Alex Sveda
Consultant Name	CH2M Hill (Jacobs)
Consultant Amount	\$330,543
Contractor Name	Casper Electric, Inc.
Contractor Amount	\$3,358,626
Final Completion Date	

Title	WYDOT - Poplar- Collins to 1st St.
Description	Replacement of City waterline and City sewer line on Poplar in conjunction with WYDOT's street and stormsewer work.
Project Phase	3 - Construction
Current Status	Preconstruction Meeting held on December 4, 2023. Work on Poplar scheduled for February 2024.
Funding Source	Water Reserves and Sewer Reserves
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Alex Sveda
Consultant Name	CEPI
Consultant Amount	\$326,582.46
Contractor Name	Oftedal Construction, Inc.
Contractor Amount	\$698,000.00
Final Completion Date	

Title	Luminaire Services FY21-24
Description	Project is for an annual contract for the maintenance and repairs to City owned Luminaires.
Project Phase	3 - Construction
Current Status	Construction
Funding Source	
Bid Date	5/27/2020
Award Date	6/16/2020
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Andrew Colling
Consultant Name	In-House
Consultant Amount	
Contractor Name	Atlantic Electric
Contractor Amount	\$34,752.00
Final Completion Date	7/7/2021

Title	2022 Materials Testing
Description	
Project Phase	3 - Construction
Current Status	Construction
Funding Source	
Bid Date	3/1/2022
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Andrew Colling
Consultant Name	JB Engineers
Consultant Amount	\$20,000
Contractor Name	
Contractor Amount	
Final Completion Date	

Title	WWTP Digester Boiler Installation
Description	Project is for the installation of a new boiler for the anaerobic digester at the WWTP.
Project Phase	3 - Construction
Current Status	The boiler has been installed. Alarm issues appear to have been resolved. Meeting scheduled for January 25, 2024 to check status of boiler.
Funding Source	
Bid Date	3/1/2022
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Alex Sveda
Consultant Name	HDR Engineering
Consultant Amount	\$111,575.92
Contractor Name	Sheet Metal Specialties
Contractor Amount	\$1,121,000.00
Final Completion Date	10/30/2022

Title	WTP HVAC Chiller Replacement
Description	Replacement of HVAC Chiller and BMS unit at the WTP.
Project Phase	3 - Construction
Current Status	Start up this week.
Funding Source	
Bid Date	9/28/2022
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Andrew Colling
Consultant Name	West Plains Engineering
Consultant Amount	\$21,550
Contractor Name	Sheet Metal Specialties
Contractor Amount	\$494,880
Final Completion Date	

Title	Ford Wyoming Center Fire Alarm Upgrades - Phase II
Description	Replacement of original parts within the fire alarm system to communicate and function with the Phase I installations.
Project Phase	3 - Construction
Current Status	All fire alarm work is complete. New switchgear will ship 4/19/24.
Funding Source	Munis Project #2260022003: 1%#16
Bid Date	1/19/2023
Award Date	2/7/2023
Notice of Award	2/8/2023
Notice to Proceed	3/13/2023
Project Engineer	<input type="checkbox"/> Terry Cottenoir
Consultant Name	West Plains Engineering
Consultant Amount	\$31,000.00
Contractor Name	Modern Electric Co.
Contractor Amount	\$255,045.00
Final Completion Date	8/21/2023

Title	2023 CPU Asphalt Repair
Description	
Project Phase	3 - Construction
Current Status	Construction
Funding Source	
Bid Date	2/22/2023
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Andrew Colling
Consultant Name	In-House
Consultant Amount	
Contractor Name	ISCO
Contractor Amount	\$357,625
Final Completion Date	

Title	WWC Building HVAC Improvements
Description	Replacement of the HVAC in the Waste Water Collection Building at the WWTP. Needs to include damping, be constructed of aluminum or stainless steel due to the corrosive environment, and have the controlled evaluated to determine if it needs replaced.
Project Phase	3 - Construction
Current Status	Equipment ship date is 4/26/24. Install will take place after equipment arrival. Discussion for time extension will be held once equipment arrives.
Funding Source	Munis Project #2040023005: WWTP Reserves
Bid Date	3/16/2023
Award Date	4/4/2023
Notice of Award	4/5/2023
Notice to Proceed	5/8/2023
Project Engineer	<input type="checkbox"/> Terry Cottenoir
Consultant Name	West Plains Engineering
Consultant Amount	\$19,000.00
Contractor Name	Sheet Metal Specialties, Inc.
Contractor Amount	\$103,000.00
Final Completion Date	4/4/2024

Title	City Hall Project SAFE Building Remodel
Description	Complete remodel of City Hall for acronym SAFE.
Project Phase	3 - Construction
Current Status	Project at 70%. CO's 1-7 done. Extended deadline 67 days. CO#8 now in the works at \$5k.
Funding Source	Capital Reserves
Bid Date	4/11/2023
Award Date	5/2/2023
Notice of Award	5/8/2023
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Scott Baxter
Consultant Name	State Line No. 7
Consultant Amount	\$313,260
Contractor Name	Caspar Building Systems
Contractor Amount	\$5,202,000
Final Completion Date	9/20/2024

Title	Aquatic Center Roof Replacement
Description	Replacement of the roof and damaged decking at the Casper Family Aquatic Center.
Project Phase	3 - Construction
Current Status	Phase I was substantially complete on 2/9/24. Phase 2 to begin in May 2024. Work with GH Phipps to provide a price for a change order to replace the lap pool sand filter.
Funding Source	Optional 1%#16 Sales Tax Fund Allocated to Swimming Pools
Bid Date	6/27/2023
Award Date	7/18/2023
Notice of Award	7/19/2023
Notice to Proceed	8/7/2023
Project Engineer	<input type="checkbox"/> Terry Cottenoir
Consultant Name	GSG/Building Systems LLC
Consultant Amount	\$296,506.00
Contractor Name	GH Phipps Wyoming
Contractor Amount	\$2,348,207.00
Final Completion Date	10/30/2024

Title	Caisson Wells Rehab
Description	Rehab of Caisson #1, #2, #3 wells.
Project Phase	3 - Construction
Current Status	Construction
Funding Source	
Bid Date	8/23/2023
Award Date	
Notice of Award	
Notice to Proceed	10/17/2023
Project Engineer	<input type="checkbox"/> Andrew Colling
Consultant Name	Engineering Associates
Consultant Amount	\$104,262.35
Contractor Name	Layne Christensen
Contractor Amount	\$1,268,000
Final Completion Date	

Title	Metro Emergency Generator
Description	Emergency generator at Metro Animal Facility
Project Phase	3 - Construction
Current Status	Construction
Funding Source	
Bid Date	8/24/2023
Award Date	
Notice of Award	
Notice to Proceed	10/5/2023
Project Engineer	<input type="checkbox"/> Andrew Colling
Consultant Name	EDA
Consultant Amount	\$9,000
Contractor Name	Modern Electric
Contractor Amount	\$89,070
Final Completion Date	

Title	Water Treatment Plant 42-Inch Pipe Replacement
Description	Rusting/Corroding pipe between De-gas Tower and the 2.6MG Tank. Need to replace pipe and injection connections and vault.
Project Phase	3 - Construction
Current Status	Pre-Con Meeting this week. Pipe arrives Apr 29-May 3. Primary Construction May 6-10.
Funding Source	Water Fund Reserves?
Bid Date	9/28/2023
Award Date	10/17/2023
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Scott Baxter
Consultant Name	
Consultant Amount	
Contractor Name	
Contractor Amount	
Final Completion Date	

Title	College Drive Mill & Overlay
Description	Mill and overlay of College Drive from W. 18th St. to Poplar and Pedestrian Pathway
Project Phase	3 - Construction
Current Status	Construction
Funding Source	
Bid Date	10/31/2023
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Andrew Colling
Consultant Name	WWC
Consultant Amount	\$80,000
Contractor Name	Knife River
Contractor Amount	\$790,253
Final Completion Date	

Title	College Drive Multi-Use Pathway
Description	Construction of a 10 foot wide concrete pathway along College Drive from W. 18th Street to South Poplar Street. Project merged with College Drive Improvements, Project No. 21-060.
Project Phase	3 - Construction
Current Status	Pre-Construction Meeting was held on 4/5/24. Work to begin on 4/8/24.
Funding Source	Munis Project #1015123008: FY22 TAP Funding and 1%#16
Bid Date	10/31/2023
Award Date	11/21/2023
Notice of Award	11/22/2023
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Terry Cottenoir
Consultant Name	WWC
Consultant Amount	\$80,000.00
Contractor Name	Knife River
Contractor Amount	\$790,253.00
Final Completion Date	8/23/2024

Title	Downtown Parking Garage Drainage Improvements
Description	Address drainage issues on top deck of parking garage.
Project Phase	3 - Construction
Current Status	Pre-Construction Meeting held on 4/4/24. Work to begin week of April 22.
Funding Source	Parking Fund
Bid Date	2/6/2024
Award Date	2/20/2024
Notice of Award	2/21/2024
Notice to Proceed	4/1/2024
Project Engineer	<input type="checkbox"/> Terry Cottenoir
Consultant Name	Lower & Company, P.C.
Consultant Amount	\$5,300.00
Contractor Name	Crown Construction, LLC
Contractor Amount	\$97,200.00
Final Completion Date	6/28/2024

Title	Washington Park Restroom Upgrades
Description	Upgrade of Washington Park restrooms to comply with current building codes (ADA accessibility, lighting, plumbing fixtures, etc.)
Project Phase	3 - Construction
Current Status	Demolition has been completed. Electrical and concrete work ongoing at this time.
Funding Source	
Bid Date	2/8/2024
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Steven Stolte
Consultant Name	Stateline 7
Consultant Amount	TBD
Contractor Name	Crown Construction
Contractor Amount	TBD
Final Completion Date	

Title	Modern Electric-A Street Storm Drainage Improvements
Description	Fix undersized storm pipe through PD parking lot and into the alley north of Modern Electric.
Project Phase	3 - Construction
Current Status	Awarded at 3/5/24 Council Meeting to Crown Construction. Need NOA signature by Carter.
Funding Source	1-cent for storm sewer improvements
Bid Date	2/13/2024
Award Date	3/5/2024
Notice of Award	3/8/2024
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Scott Baxter
Consultant Name	
Consultant Amount	
Contractor Name	
Contractor Amount	
Final Completion Date	

Title	PV to Robertson Road Pathway
Description	Construction of a pedestrian bridge, pathway, and bike lanes to connect Paradise Valley to Robertson Road.
Project Phase	3 - Construction
Current Status	NOA
Funding Source	Munis Project #1019022027: FY21 TAP Funding; PRTT - 1%#16; 1%#15; 1%#14
Bid Date	2/28/2024
Award Date	3/19/2024
Notice of Award	3/20/2024
Notice to Proceed	
Project Engineer	<input type="checkbox"/> Terry Cottenoir
Consultant Name	HDR
Consultant Amount	\$246,207.00
Contractor Name	71 Construction, Inc.
Contractor Amount	\$288,505.71
Final Completion Date	

 Add new item